

Booking

Boat name

Marina

Date and time

Boat weight (tonnes)

Travel lift capacity (tonnes)

Beam (m)

Operator

Before lifting

	Done	Missing	Note
Sling positions marked on the hull	☐	☐	
Transducers, log and shaft shown to operator	☐	☐	
Forestay and backstay clear of the lift	☐	☐	
Tank and bilge levels noted	☐	☐	
Shore power and lines disconnected	☐	☐	

During the lift

	Done	Missing	Note
Underwater photos taken before washing	☐	☐	
Seawater inlets and seacocks seen	☐	☐	
First look at propeller, shaft and rudder	☐	☐	
First look at keel-hull joint	☐	☐	

Once blocked ashore

	Done	Missing	Note
Blocks and stands correctly placed	☐	☐	
Keel block carrying the load	☐	☐	
Anode condition photographed	☐	☐	
Start of drying time recorded for moisture readings	☐	☐	
Ladder and safe access in place	☐	☐	

Earliest moisture reading date (drying + at least one week)

Notes

Marina / operator

Name

Signature and date

Owner or representative

Name

Signature and date